



REPORT

Northern Indiana Public Service Company, LLC R.M. Schahfer Generating Station

Annual RCRA CCR Unit Inspection Report

Restricted Waste Type I Landfill - Operating Permit Number 37-01

Submitted to:

Northern Indiana Public Service Company, LLC

2723 East 1500 North
Wheatfield, Indiana, USA 46392

Submitted by:

WSP USA Inc.

1133 Quail Court, Suite 115, Pewaukee, Wisconsin, USA 53072

+1 262 347 0561

31406779.009

December 4, 2023




Table of Contents

1.0 INTRODUCTION1

2.0 FACILITY DESCRIPTION.....1

3.0 BACKGROUND AND DOCUMENT REVIEW SUMMARY.....2

4.0 2023 VISUAL INSPECTIONS4

5.0 CLOSING4

TABLES

Table 1: Summary of Background Document Review2

1.0 INTRODUCTION

The United States Environmental Protection Agency (EPA) promulgated the Resource Conservation and Recovery Act (RCRA) Coal Combustion Residuals (CCR) Rule (Rule) on April 17, 2015, with an effective date of October 19, 2015. The Rule requires owners or operators of existing CCR landfills to have those units inspected on an annual basis by a qualified professional engineer in accordance with 40 CFR 257.84(b)(1). The annual qualified professional engineer inspections are required to be completed and the results documented in inspection reports [per 40 CFR 257.84(b)(2)] for CCR landfills. WSP USA Inc (WSP) was retained by Northern Indiana Public Service Company, LLC (NIPSCO) to perform the 2023 annual inspection of the Restricted Waste Site Type I Landfill, permitted by the Indiana Department of Environmental Management (IDEM), per Permit Number 37-01, most recent renewal dated May 27, 2020, a CCR landfill located at the R.M. Schahfer Generating Station (RMSGGS, Site).

This report presents the results of the 2023 annual inspection of the CCR landfill unit at the NIPSCO RMSGGS located in Wheatfield, Jasper County, Indiana. The inspection was conducted to comply with §257.84 of the CCR Rule.

Per 40 CFR 257.84(b)(1), WSP reviewed available information regarding the status and condition of the CCR unit and performed an onsite visual inspection, which was conducted on October 10, 2023. The objectives of the inspection included the following:

- Review Operational Records (as applicable, see Section 3):
 - Design and construction information
 - Results of previous structural stability assessments
 - Results of previous annual inspections
- Visually inspect the CCR unit to identify signs of distress or malfunction of the CCR unit

In accordance with §257.84(b)(2), this inspection report has been prepared by a qualified professional engineer documenting the operational records review and visual inspection and identifying the following since the previous annual inspection:

- Any changes in geometry of the CCR landfill since the previous annual inspection
- The approximate volume of CCR contained in the CCR unit at the time of the inspection
- Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit
- Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection

2.0 FACILITY DESCRIPTION

NIPSCO was given approval for a minor modification to their operating permit from IDEM to operate a Type I, Restricted Waste Landfill (RWS I) at RMSGGS on May 27, 2020 (Operating Permit 37-01). The active portions of the CCR landfill take dry fly ash and other approved coal combustion wastes from the RMSGGS units and Michigan City Generating Station units. The landfill is located east of the generating station and has a total permitted area

(closed, active, and future) of waste placement of approximately 170 acres. The current landfill footprint is divided into eight phases. Phases I, II, III, and IV were closed prior to the effective date of the CCR Rule. Phases V and VI are lined and have been closed. Phase VII construction was completed in 2018 and was commencing waste placement as of the 2023 inspection. Phase VIII construction was ongoing during this inspection. Phases V, VI, VII, and VIII have a soil/geosynthetics floor liner with a 3 horizontal to 1 vertical (3H:1V) perimeter containment berm with a crest elevation of approximately 667 feet above mean sea level (amsl). The 3H:1V perimeter containment berm is currently approximately 13,000 feet long, measured along the crest. The maximum height of the closed portion of the landfill is approximately 726 feet amsl.

NIPSCO has determined that Phases V, VI, and VII of the landfill are subject to the CCR Rule requirements as being active as of the effective date of the CCR Rule with Phase VIII not yet active and under construction. As such, this annual inspection pertains to Phases V, VI, and VII. Phase V is approximately 18 acres, is located in the southwestern corner of the landfill footprint, and was closed in 2017. Phase VI is approximately 15 acres, is located directly to the north of Phase V, and was closed in 2021. Phase VII is approximately 14 acres and is located north of Phase VI. As of the timing of this report, waste placement activities were only occurring within Phase VII.

3.0 BACKGROUND AND DOCUMENT REVIEW SUMMARY

The existing reports reviewed for this assessment are summarized in Table 1, below.

Table 1: Summary of Background Document Review

Document	Date	Author
NIPSCO Phase III – FGD/Fly Ash Landfill Construction, R.M. Schahfer Generating Station, Wheatfield, Indiana, Contract Drawings	April 12, 1996	Burns & McDonnell
NIPSCO Phase I – FGD/Fly Ash Landfill Construction, R.M. Schahfer Generating Station, Wheatfield, Indiana, Phase I Landfill Reclosure, Intermediate Grading Plan	November 6, 1998	Burns & McDonnell
NIPSCO Phase I – FGD/Fly Ash Landfill Construction, R.M. Schahfer Generating Station, Wheatfield, Indiana, Phase I Landfill Reclosure, Details	November 23, 1998	Burns & McDonnell
NIPSCO Phase I – FGD/Fly Ash Landfill Construction, R.M. Schahfer Generating Station, Wheatfield, Indiana, Phase I Landfill Reclosure, Final Grading Plan	January 12, 1999	Burns & McDonnell
NIPSCO Phase IV – Fly Ash Landfill Closure, R.M. Schahfer Generating Station, Wheatfield, Indiana	April 10, 2013	Burns & McDonnell
NIPSCO R.M. Schahfer Generating Station Specification, Front End Specifications for Phase IV Fly Ash Landfill Closure Construction Quality Assurance (CQA) (Includes CQA Plan)	April 16, 2013	Burns & McDonnell
NIPSCO Phase VI – Fly Ash Landfill Construction Contract – Record Drawings, R.M. Schahfer Generating Station, Wheatfield, Indiana	November 25, 2014	Sargent & Lundy
Northern Indiana Public Service Company	January 2016	Golder Associates Inc.

Document	Date	Author
R.M. Schahfer Generating Station – First Annual RCRA CCR Unit Inspection Report – January 2016 - Restricted Waste Type I Landfill - Operating Permit Number 37-01		
NIPSCO R.M. Schahfer Generating Station, CCR Landfill Run-on and Run-off Control System Plan	October 2016	Golder Associates Inc.
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Second Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	January 2017	Golder Associates Inc.
Weekly Inspection Reports	2017-October 2022	NIPSCO
Minor Modification Request, Permit FP 37-01, NIPSCO – R.M. Schahfer Generating Station, Wheatfield, Indiana, Jasper County	November 2017	NIPSCO and Weaver Consultants Group
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Third Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	January 2018	Golder Associates Inc.
Solid Waste Land Disposal Facility - Minor Modification – R.M. Schahfer Generating Station RWS 1, Jasper County, SW Program ID 37-01, Approval Letter	May 2018	IDEM
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Fourth Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	January 2019	Golder Associates Inc.
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Fifth Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	January 2020	Golder Associates Inc.
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Sixth Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	December 31, 2020	Golder Associates Inc.
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Seventh Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	December 31, 2021	Golder Associates USA Inc.
Northern Indiana Public Service Company R.M. Schahfer Generating Station, Eighth Annual RCRA CCR Unit Inspection Report, Restricted Waste Type I Landfill, Operating Permit Number 37-01	December 31, 2022	Golder Associates USA Inc.

4.0 2023 VISUAL INSPECTIONS

The 2023 onsite inspection of the active portions of the CCR landfill (Phase VI) was performed by Mr. John Puls, P.E. on October 10, 2023. Mr. Puls is a Professional Engineer licensed in the State of Indiana and was directed by Mr. Joe Kutch, Manager, Environmental Compliance with NiSource Corporate Services.

The inspection provided the following information, as stipulated in 40 CFR 257.84(b):

- Any changes in geometry of the CCR landfill since the previous annual inspection.
 - Phase VII construction was completed in 2018 and waste placement has commenced in this new phase at the time of inspection.
 - Phase VIII construction was ongoing at the time of inspection.
- The approximate volume of CCR contained in the CCR unit at the time of the inspection.
 - Approximately 1,386,115 cubic yards as of October 10, 2023 (addition of approximately 183,341 cubic yards since the previous inspection) in Phase VII of the CCR landfill.
- Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit.
 - None were observed.
- Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.
 - None were observed.

Based on observations made on October 10, 2023, the overall condition of the active portions of the CCR landfill is acceptable. No structural weaknesses or safety issues were observed within the berms, active areas, or closed areas.

5.0 CLOSING

This report has been prepared in general accordance with normally accepted civil engineering practices to fulfill the RCRA reporting requirements in accordance with 40 CFR 257.84(b). Based on our review of the information provided by NIPSCO and on WSP's onsite visual inspection, the overall condition of the landfill is acceptable. WSP's assessment is limited to the information provided to us by NIPSCO and to the features that could be inspected visually in a safe manner. WSP cannot attest to the condition of subsurface or submerged structures.

Signature Page

WSP USA Inc.

A handwritten signature in blue ink, appearing to read 'JPuls', is written over a light blue horizontal line.

John Puls, PE #12000338
Assistant Vice President





wsp.com